



## CONCREEL HD

THE LEADERS' CHOICE

### TEST CERTIFICATE

Portland Slag Cement as per IS 455:2015

REF.: JSW/QA/2023/A-01

DATE : 22-10-2023

WEEK NO. : 38

17-09-2023 to 23-09-2023

CHARACTERISTIC	RESULTS OBTAINED	REQUIREMENT OF IS 455:2015
<b>(A) CHEMICAL COMPOSITION</b>		
(i) Magnesia (MgO), % by mass	4.64	10.0 Maximum
(ii) Insoluble Residue, % by mass	0.39	4.0 Maximum
(iii) Sulphuric Anhydride (SO <sub>3</sub> ) % by mass	2.30	3.5 Maximum
(iv) Sulphide Sulphur (S)	0.23	1.5 Maximum
(v) Loss on Ignition % by mass	1.00	5.0 Maximum
(vi) Total Chloride (Cl), % by mass	0.014	0.10 Maximum
<b>(B) PHYSICAL TESTING</b>		
<b>1. Fineness of Cement</b>		
Sp.Surface (m <sup>2</sup> /kg)	353	225 m <sup>2</sup> /kg minimum
<b>2. Soundness</b>		
Le-Chatelier Expansion (mm)	0.75	10 mm Maximum
Autoclave Expansion (%)	0.051	0.8 % Maximum
<b>3. Setting Time</b>		
Initial (in Minutes)	190	Not less than 30 minutes
Final (in Minutes)	240	Not more than 600 minutes
<b>4. Compressive Strength (MPa)</b>		
(a) At 72 ± 1 Hr.	29.50	16 MPa Minimum
(b) At 168 ± 2 Hrs.	39.54	22 MPa Minimum
(c) At 672 ± 4 Hrs.	52.33	33 MPa Minimum
<b>5. Normal Consistency</b>	31.25	--
<b>6. GGBS Addition (%)</b>	45.00	25% MIN & 70% MAX

**Remarks :**

1. Temperature during testing - 27 ± 2° c.
2. Portland Slag Cement conforms to the requirement of IS 455:2015 in all respects.
3. Specific Gravity :- 3.05

**Address:**


JSW CEMENT LIMITED  
 Village- Khar Karavi, Post Office- Gadab  
 Taluka- Pen, District- Raigad, PIN-402107  
 Maharashtra. +91 2143 277601/2



Prepared By  
Officer -QC



Checked By  
SH -QC



Approved By  
HOD-QC